COMPLETION REPORT

1) **Name of Work :- Improvements to Roads at 5th, 6th, 8th, 12th Cross, Shivananda Store Road, Maheshwara Temple and Surrounding Area in Ward No.13, Shettyhalli SubDivision.**

2) AS and TS No and Date :- A/A No:- EE/DD/AS/13/2020-21, Dt:- 22-04-2020.
:- T/S No:- SE/DZ/TS/33/2020-21, Dt:- 06-05-2020.

3) Head of Account which is chargeable :- P-1771.

4) a) Work Order No.& Date :- EE/DD/W.O/107/2020-21, Dated:- 18-09-2020.

b) Job Number :- 013-20-000129.

5) Name of The Contractor :- Sri. M. D. Gnanendra Murthy.

6) a) Time Stipulated for Completion of Work :- 90 Days

b) Date of Completion of the Work :- 31.2.2021

7) Measurement Recorded in :- MB No:- ~~[illegible]~~ A889/16-17

8) Check Measurement of the Asst.Exe.Engineer / Exe.Engineer :- AEE Shettyhalli Sub Division. Rudramuni, R.T

9) Name of The Officer / Official Incharge of the Work :- AE Ward No.013

10) a) Asst.Engineer :- Sri. Rudramuni R.T

b) Asst.Exe.Engineer :- Sri. Jagadeesh.

sanctioned Estimate Amount	Amount Claims as per Actually Viz..as Per Bill	Difference		Remarks
		Excess	Savings	
45.00 Lakhs	3895381-00	—	604619	—

1) certified that the above work has been Completed within the stipulated time noted in the work order.

2) Certified that the Contractor has delayed and Completed the work for which necessary fine has been recovered

3) certified that the above work has been Executed by the contractor Satisfactorily in Accordance with the Specification as emodied in the Agreement

Asst.Engineer
Ward No.013
BBMP,Bangalore

Asst.Exe.Engineer
Shettyhalli Sub Division
BBMP, Bangalore

Executive Engineer
Dasarahalli Division
BBMP,Bangalore

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner